

RICHARD W. FERNANDEZ, P.E.  
MARK A. HAMPTON, P.E.  
BRAD T. BLAIS, P.E.  
DAVID A. KING, P.E.  
ANDREW M. GIANNINI, P.E.

Quentin L. Hampton Associates, Inc.  
*Consulting Engineers*  
P.O. DRAWER 290247  
PORT ORANGE, FLORIDA 32129-0247

TELEPHONE  
386/761-6810  
FAX # 386/761-3977  
Email: qha@qha.com

October 26, 2006

The City Council  
City of Port Orange  
City Hall  
1000 City Center Circle  
Port Orange, FL 32119

**RE: SUMMARY OF PROJECTS**

Dear Honorable Mayor and Members of the City Council:

Enclosed is a brief summary of the status of the current projects with which our firm is involved for the month of **October**.

Should you have any questions or require additional information, please contact us.

Sincerely,  
QUENTIN L. HAMPTON ASSOCIATES, INC.



Mark A. Hampton, P.E.  
President

MAH:ah

Enclosure

Copy of letter (w/enclosure):

Kenneth Parker, City Manager  
William Whitson, Assistant City Manager  
Donna Steinebach, Assistant to the City Manager  
Shirley Kelly, Deputy City Clerk  
Roger M. Smith, P.E., Public Utilities Director  
Rick Skeens, Assistant Public Utilities Director  
Fred Griffith, P.E., Public Utilities Engineer  
Warren Pike, Public Works Director  
Kent Donahue, Grants Coordinator, City of Port Orange  
Bobbi Palmer, Purchasing Coordinator, City of Port Orange  
Mary Kronenberg, Engineer, City of Port Orange  
Larry Littlefield, P.E., Civil Engineer, City of Port Orange



**PORT ORANGE SUMMARY OF PROJECTS  
October 2006**

<b>319(h) Grant to Improve Stormwater Quality in B-23 Canal West of U.S.1 in the Allandale and Harbor Oaks Area</b>			
<b>QLH Project #</b>	<b>PO02 &amp; PO04</b>	<b>CITY File #</b>	<b>DIP024 (Phase 2)</b>
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	180
QLH Inspector	Gary Wisniewski	Target End Date Date Substantially Comp.	1/2/08 now 4/30/06 by C.O. 4/30/08
City Project Manager	Warren Pike	(as of 5/1/06)	100% Complete
Contractor	Saboungi	Construction Progress	100% Time Expended*
Construction Start Date (NTP)	June 2005	Contract Budget (Inc. C.O.) Change Order Amount	\$1,217,115.00 \$62,150.00

**Description:**

**Phase 1:** Project is completed and turned over to City. Post construction water monitoring is progressing.

**Phase 2:** A final inspection was performed in April with a punch list generated. The City had "beneficial use" of the project prior to the revised completion date. By change order, the project had been extended to the end of April due to weather and unforeseen subsurface conditions. The Contractor was requested to submit all closeout paperwork. No response has been received over the past few weeks. The matter has been turned over to the City Attorney's office.

<b>Wellfield Expansion Phase III</b>			
<b>QLH Project #</b>	<b>PO09</b>	<b>CITY File #</b>	<b>WWW003</b>
QLH Engineers	Brad Blais, P.E./David King, P.E.	Project Duration (Days)	450
QLH Inspector	Todd Bush/Clarence Swimm	Target End Date Date Substantially Comp.	6-1-08 6/1/06
City Project Manager	Rick Skeens/Roger M. Smith, P.E.	(as of 6/20/06)	98% Complete
Contractor	CenState Contractors	Construction Progress	124% Time Expended*
Construction Start Date (NTP)	12/8/04	Contract Budget (Inc. C.O.) Change Order Amount	\$4,005,036.02 \$136,141.02

**Description:**

The work is complete and the City has beneficial use of all wells and generators. The Contractor is complete except for receipt of close-out documents. We are working diligently to obtain required close-out documents from the contractor.



**PORT ORANGE SUMMARY OF PROJECTS  
October 2006**

<b>319(h) Grant to Improve Stormwater Quality in B-23 Canal West of U.S.1 in the Allandale and Harbor Oaks Area</b>			
<b>QLH Project #</b>	PO02 & PO04	<b>CITY File #</b>	DIP024 (Phase 2)
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	<b>Project Duration (Days)</b>	180
QLH Inspector	Gary Wisniewski	<b>Target End Date Date Substantially Comp.</b>	1/2/06 now 4/30/06 by C.O. 4/30/06
City Project Manager	Warren Pike	(as of 5/1/06)	100% Complete
Contractor	Saboungi	<b>Construction Progress</b>	100% Time Expended*
<b>Construction Start Date (NTP)</b>	June 2005	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	\$1,217,115.00 \$62,150.00
<b>Description:</b>			
<p><b>Phase 1:</b> Project is completed and turned over to City. Post construction water monitoring is progressing.</p> <p><b>Phase 2:</b> A final inspection was performed in April with a punch list generated. The City had "beneficial use" of the project prior to the revised completion date. By change order, the project had been extended to the end of April due to weather and unforeseen subsurface conditions. The Contractor was requested to submit all closeout paperwork. No response has been received over the past few weeks. The matter has been turned over to the City Attorney's office.</p>			

<b>Wellfield Expansion Phase III</b>			
<b>QLH Project #</b>	PO09	<b>CITY File #</b>	WWW003
QLH Engineers	Brad Blais, P.E./David King, P.E.	<b>Project Duration (Days)</b>	450
QLH Inspector	Todd Bush/Clarence Swimm	<b>Target End Date Date Substantially Comp.</b>	6-1-06 6/1/06
City Project Manager	Rick Skeens/Roger M. Smith, P.E.	(as of 6/20/06)	98% Complete
Contractor	GenState Contractors	<b>Construction Progress</b>	124% Time Expended*
<b>Construction Start Date (NTP)</b>	12/8/04	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	\$4,005,036.02 \$136,141.02
<b>Description:</b>			
<p>The work is complete and the City has beneficial use of all wells and generators. The Contractor is complete except for receipt of close-out documents. We are working diligently to obtain required close-out documents from the contractor.</p>			

<b>Reclaimed Water Transmission Main and Water Recharge Lake/Pump Station</b>			
<b>QLH Project #</b>	PO44	<b>CITY File #</b>	UET009
<b>QLH Engineers</b>	David King, P.E./Brad Blais, P.E.	<b>Project Duration (Days)</b>	420
<b>QLH Inspector</b>	Clarence Swimm/Todd Bush	<b>Target End Date Date Substantially Comp.</b>	2-15-06 now 5-12-06* 4/27/06
<b>City Project Manager</b>	Rick Skeens, /Roger M. Smith, P.E.	<b>(as of 5/25/06) Construction Progress</b>	100% +/- Complete 167% +/- Time Expended*
<b>Contractor</b>	GenState Contractors		
<b>Construction Start Date (NTP)</b>	6-21-04	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	\$8,770,947 N/A
<b>Description:</b> *A revised final change order was sent to the Contractor. The change order addressed additional time and contract cost issues. The contractor is apparently disputing some work/charges. Awaiting response from contractor.			

<b>South Peninsula Utility Improvements (Dunlawton to Marcelle)</b>			
<b>QLH Project #</b>	PO54A	<b>CITY File #</b>	UET014
<b>QLH Engineers</b>	Mark Hampton, P.E./Andrew Giannini, P.E.	<b>Project Duration (Days)</b>	731
<b>QLH Inspector</b>	Jason Hampton/Regina Brinkle	<b>Target End Date Date Substantially Comp.</b>	1-19-07 Coral Way Water 6/14/05 Area 3&4 Sept. 18, 2006 Area 1&2 Pending
<b>City Project Manager</b>	Roger M. Smith, P.E./Rick Wilson	<b>(as of 8/31/06) Construction Progress</b>	82% +/- Complete 81% +/- Time Expended*
<b>Contractor</b>	Danella Companies, Inc.		
<b>Construction Start Date (NTP)</b>	1-17-05	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	\$6,689,450.99 \$168,257.99
<b>Description:</b> Section 3 & 4 has been completed and the start of the one year warranty began on September 18, 2006. All sewers have been constructed. Tying of sewer and reconstruction of roads and right-of-way being accomplished in areas 1 and 2. Change order for time 122 days and money approved by Council 10/24/06.			

<b>South Peninsula Utility Improvements, Part 2</b>			
<b>QLH Project #</b>	PO54B	<b>CITY File #</b>	UET018
<b>QLH Engineers</b>	Mark Hampton, P.E./Andrew Giannini, P.E.	<b>Project Duration (Days)</b>	N/A
<b>QLH Inspector</b>	N/A	<b>Target End Date Date Substantially Comp.</b>	N/A
<b>City Project Manager</b>	Roger M. Smith, P.E.	<b>Construction Progress</b>	N/A
<b>Contractor</b>	N/A		
<b>Construction Start Date (NTP)</b>	N/A	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	N/A N/A
<b>Description:</b> Design work continues and 60% staff comments have been incorporated into the plans. Staff to arrange meeting with County and Ponce Inlet concerning need for pump station sites. Revised construction estimate forwarded to City on 10/17/06. Staff meeting with County on Atlantic sidewalk and right-of-way issues scheduled for November 1, 2006.			

**Southwest Utility Reinforcements**

QLH Project #	PO55	CITY File #	UET013
QLH Engineers	Mark Hampton, P.E./Andrew Giannini, P.E.	Project Duration (Days)	540
QLH Inspector	Jim Shelton	Target End Date Date Substantially Comp.	9/7/07
City Project Manager	Roger M. Smith, P.E./Rick Wilson	(as of 8/25/06) Construction Progress	99% +/- Complete 31% +/- Time Expended
Contractor	Hazen Construction		
Construction Start Date (NTP)	March 13, 2006	Contract Budget (Inc. C.O.) Change Order Amount	\$4,155,000.00 N/A

**Description:**

All project pipe is complete except for bacteriological testing and activation. Contractor is still way ahead of schedule. 12" water line between Airport Road and Waters Edge has been activated. Some portions of pipe have been cleared for operation. City has authorized "missing link" of 12" pipe on Taylor Road for construction to complete 2<sup>nd</sup> water loop on project.

**Madeline Avenue Extension East to US-1**

QLH Project #	PO78	CITY File #	UET016
QLH Engineers	David King, P.E./Mark Hampton, P.E.	Project Duration (Days)	N/A
QLH Inspector	N/A	Target End Date Date Substantially Comp.	N/A
City Project Manager	Mary Kronenberg./Roger M. Smith, P.E.	Construction Progress	N/A
Contractor	N/A		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	N/A

**Description:**

Awaiting decision from City as to whether or not to pursue water system reinforcements for areas adjacent to Madeline Avenue, east of the FEC Railroad. City staff is assumingly continuing with MacDonald Road prescriptive right-of-way issue.

**Spruce Creek Road Area Utility and Sidewalk Improvements**

QLH Project #	PO81	CITY File #	UET002
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	270 Days
QLH Inspector	Ed Sipe	Target End Date Date Substantially Comp.	December 26, 2006
City Project Manager	Mary Kronenberg./Roger M. Smith, P.E.	(as of 8/21/06) Construction Progress	79 complete 54% time expended
Contractor	Masci Construction		
Construction Start Date (NTP)	March 29, 2006	Contract Budget (Inc. C.O.) Change Order Amount	\$1,160,310.00 N/A

**Description:**

Masci has completed 99% of work. Masci continues to correct punch list items. Efforts to obtain easements by City for sidewalk gaps continues. Masci has agreed to leave contract open if easements can be obtained by City in a timely manner.

<b>Williamson Blvd Widening (Moody Bridge to Taylor Road)</b>			
<b>QLH Project #</b>	PO82	<b>CITY File #</b>	URL003
QLH Engineers	David King, P.E./Mark Hampton, P.E.	Project Duration (Days)	N/A
QLH Inspector	N/A	Target End Date Date Substantially Comp.	N/A
City Project Manager	Fred Griffith, P.E./Roger M. Smith, P.E	Construction Progress	N/A
Contractor	N/A		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	N/A N/A
<b>Description:</b> 90% roadway plans were received from the County. The utility relocation/upgrade design will be transferred to the 90% baseline and the design will be modified as necessary.			
<b>Summer Trees (Homier) Road Extension</b>			
<b>QLH Project #</b>	PO90	<b>CITY File #</b>	URL003
QLH Engineers	David King, P.E./Mark Hampton, P.E.	Project Duration (Days)	N/A
QLH Inspector	N/A	Target End Date Date Substantially Comp.	N/A
City Project Manager	Fred Griffith, P.E./Roger M. Smith, P.E	Construction Progress	N/A
Contractor	N/A		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	N/A N/A
<b>Description:</b> A RAI was received from the County and a meeting was held with the County regarding their comments. The design will be revised to reflect their comments and re-submittal to the County and SJRWMD.			
<b>Sale and Hauling of Fill Material/Reclaimed Water Recharge Reservoir Phase 2</b>			
<b>QLH Project #</b>	PO108	<b>CITY File #</b>	
QLH Engineers	David King, P.E./Mark Hampton	Project Duration (Days)	N/A
QLH Inspector	Clarence Swimm	Target End Date Date Substantially Comp.	12/31/07 December 2007
City Project Manager	Rick Skeens/Roger M. Smith, P.E.	(as of 5/30/06) Construction Progress	Reservoir A 10% +/- complete
Contractor	Halifax Paving		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	\$1,050,000 N/A
<b>Description:</b> Halifax Paving continues excavation of Reservoir A.			
<b>Garnsey WTP Sludge Handling</b>			
<b>QLH Project #</b>	PO113	<b>CITY File #</b>	WWP003
QLH Engineers	Brad Blais, P.E./Gary Wisniewski	Project Duration (Days)	360
QLH Inspector	Ed Ripple	Target End Date Date Substantially Comp.	May/1/06 now 9/1/06 8/1/06
City Project Manager	Roger M. Smith, P.E./Steve Miller	(as of 7/31/06) Construction Progress	100% +/- Complete; * 110% +/- Time Expended
Contractor	Interstate Engineering Corporation		
Construction Start Date (NTP)	July 1, 2005	Contract Budget (Inc. C.O.) Change Order Amount	\$1,323,000 N/A
<b>Description:</b> The Contractor is complete. A final walk-thru was conducted on 7/19 and punch list items were completed. The final change order was approved by council on 9/19/06. We await 'consent of surety' to close out this project.			

<b>Cambridge Drainage Basin Improvements, Phase 1</b>			
<b>QLH Project #</b>	<i>PO116</i>	<b>CITY File #</b>	<i>DIP002</i>
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	300
QLH Inspector	Noah Adamoski	Target End Date Date Substantially Comp.	December 29, 2006
City Project Manager	Warren Pike	(As of 9/5/06)	74% Complete
Contractor	Schuller Contractors	Construction Progress	63% Time expended
Construction Start Date (NTP)	March 1, 2006	Contract Budget (Inc. C.O.) Change Order Amount	\$2,233,844 – Phase 1 \$1,938,925
<b>Description:</b> The first phase Schuller Construction has substantially completed Part C (Devonwood) with the exception of punch list items. Part 'A' pond is being excavated and is approximately 80% complete. Pipe construction along Parkwood into Foxboro is complete.			

<b>Cambridge Drainage Basin Improvements, Phase 2, Parts B, D(a) and D(d)</b>			
<b>QLH Project #</b>	<i>PO116.1M</i>	<b>CITY File #</b>	<i>DIP002</i>
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	390
QLH Inspector	Noah Adamoski/Clarence Swimm	Target End Date Date Substantially Comp.	October 15, 2007
City Project Manager	Warren Pike	(As of 8/3/06)	
Contractor	Masci Construction	Construction Progress	
Construction Start Date (NTP)	September 20, 2006	Contract Budget (Inc. C.O.) Change Order Amount	5,112,935.00
<b>Description:</b> Masci Construction was given notice to proceed on September 20, 2006. Masci has mobilized and have clearing and excavation of Trailwood Pond (part D) work has also begun in Part B – Central Park outfall. The jack and bore under FEC railroad has begun. Masci will proceed with 60" pipe from railroad track east to Spruce Creek Road.			

<b>Cambridge Drainage Basin Improvements, Phase 2, Parts D(b), D(c) and E</b>			
<b>QLH Project #</b>	<i>PO116.1S</i>	<b>CITY File #</b>	<i>DIP002</i>
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	240
QLH Inspector	Noah Adamoski/Clarence Swimm	Target End Date Date Substantially Comp.	May 23, 2007
City Project Manager	Warren Pike	(As of 8/3/06)	
Contractor	Schuller Contractors	Construction Progress	
Construction Start Date (NTP)	October 30, 2006	Contract Budget (Inc. C.O.) Change Order Amount	2,674,500.00
<b>Description:</b> Schuller Contractors was given Notice to Proceed for October 30, 2006. A pre-construction meeting was held on October 17, 2006. Schuller will begin Part E (Southport/Raintree/Bent Oaks) in early November. Culverts and wood bridges are on order and will be delivered within 6 to 8 weeks.			

<b>Williamson (Airport) Boulevard Widening (Cypress Springs Pkwy to Moody Bridge)</b>			
<b>QLH Project #</b>	PO110	<b>CITY File #</b>	
<b>QLH Engineers</b>	David King, P.E./Mark Hampton, P.E.	<b>Project Duration (Days)</b>	N/A
<b>QLH Inspector</b>	N/A	<b>Target End Date Date Substantially Comp.</b>	N/A
<b>City Project Manager</b>	Fred Griffith, P.E./Roger M. Smith, P.E.	<b>Construction Progress</b>	N/A
<b>Contractor</b>	N/A		
<b>Construction Start Date (NTP)</b>	N/A	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	N/A N/A
<b>Description:</b> QLH and City staff attended the County's design kick-off meeting. 60% plans are expected by January.			

<b>Harbor Oaks Canal Dredging and Seawall Rehabilitation</b>			
<b>QLH Project #</b>	PO123	<b>CITY File #</b>	DIP024
<b>QLH Engineers</b>	Andrew Giannini, P.E./Mark Hampton, P.E.	<b>Project Duration (Days)</b>	N/A
<b>QLH Inspector</b>	N/A	<b>Target End Date Date Substantially Comp.</b>	N/A
<b>City Project Manager</b>	Warren Pike	<b>Construction Progress</b>	N/A
<b>Contractor</b>	N/A		
<b>Construction Start Date (NTP)</b>	N/A	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	N/A N/A
<b>Description:</b> A response to FDEP RAI has been generated and delivered to FDEP. The City requested an update of the cost estimate and to define the basin boundary in order to determine resident parcels within basin. QLH will complete additional tasks.			

<b>Amphitheater Park and Paving</b>			
<b>QLH Project #</b>	PO152	<b>CITY File #</b>	
<b>QLH Engineers</b>	Andrew Giannini, P.E./Mark Hampton, P.E.	<b>Project Duration (Days)</b>	45
<b>QLH Inspector</b>	N/A	<b>Target End Date Date Substantially Comp.</b>	11/25/06
<b>City Project Manager</b>		<b>Construction Progress</b>	10%
<b>Contractor</b>	Beckman Paving		
<b>Construction Start Date (NTP)</b>	October 10, 2006	<b>Contract Budget (Inc. C.O.) Change Order Amount</b>	\$108,708 N/A
<b>Description:</b> Beckman Paving was awarded project through change order to Buschman IIB project. Beckman has mobilized and has begun rough grading.			



**Reclaimed Water Recharge Reservoir, Phase 3**

QLH Project #	PO125	CITY File #	
QLH Engineers	David King, P.E./Brad Blais, P.E.	Project Duration (Days)	N/A
QLH Inspector	N/A	Target End Date Date Substantially Comp.	N/A
City Project Manager	Rick Skeens/Roger M. Smith P.E.	Construction Progress	N/A
Contractor	N/A		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	N/A N/A

**Description:**

Three bids were received on October 2, 2006. City staff discussed the bids with SJRWMD due to the inclusion of an additive bid alternate for demonstration project by SJRWMD. QLH reviewed the bids/bidders and issued a recommendation of award. Council consideration is scheduled for November 14.

**Mapping Dunlawton to Thames**

QLH Project #	PO72	CITY File #	MM0001
QLH Engineers	Mark A. Hampton, P.E./David A. King, P.E.	Project Duration (Days)	N/A
QLH Inspector	N/A	Target End Date Date Substantially Comp.	N/A
City Project Manager	Roger M. Smith P.E.	Construction Progress	N/A
Contractor	N/A		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	N/A N/A

**Description:**

Final revision research areas forwarded by Port Orange to QLH. Field work, revisions and printing remain. Some areas require ground penetrating radar (GPD) to validate suspected water line locations. Project on hold. Recommend City acquire ground penetrating radar to complete project.

**Buschman Park Phase IIB**

QLH Project #	PO141	CITY File #	
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	210
QLH Inspector	Eddie Sipe	Target End Date Date Substantially Comp.	November 3, 2006
City Project Manager	Glen Walker/Fred Griffith, P.E./Margaret Momberger	(as of 7/31/06) Construction Progress	63% +/- Complete; 55% +/- Time Expended
Contractor	Beckman Paving		
Construction Start Date (NTP)	April 8, 2006	Contract Budget (Inc. C.O.) Change Order Amount	\$174,067 N/A

**Description:**

The project is 100% complete with the exception of final inspection and punch list. The project will be turned over to the City upon completion of punch list items.

<b>Police Parking Expansion</b>			
<b>QLH Project #</b>	<b>PO140</b>	<b>CITY File #</b>	
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	210
QLH Inspector	Eddie Sipe	Target End Date Date Substantially Comp.	November 3, 2006
City Project Manager	Glen Walker/Fred Griffith, P.E./Margaret	(as of 7/31/06)	93% +/- Complete; 55% +/- Time Expended
Contractor	Beckman Paving	Construction Progress	
Construction Start Date (NTP)	April 8, 2006	Contract Budget (Inc. C.O.) Change Order Amount	\$118,878 \$ 18,208
<b>Description:</b> All work is complete. The City has full use of the site. Final closeout remains and will be complete with pavilion parking.			
<b>Gymnasium and Pal Expansion</b>			
<b>QLH Project #</b>	<b>PO117</b>	<b>CITY File #</b>	
QLH Engineers	Brad T. Blais, P.E.	Project Duration (Days)	N/A
QLH Inspector	N/A	Target End Date Date Substantially Comp.	N/A
City Project Manager	Glen Walker	Construction Progress	N/A
Contractor	N/A		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	N/A N/A
<b>Description:</b> The Architect is revising plans for a reduced scope of project. We expect completion within 2 weeks.			
<b>WWTP Influent Structure Rehabilitation</b>			
<b>QLH Project #</b>	<b>PO148</b>	<b>CITY File #</b>	
QLH Engineers	Brad Blais, P.E.	Project Duration (Days)	100
QLH Inspector	John Rising (City)	Target End Date Date Substantially Comp.	10/30/06
City Project Manager	Fred Griffith, P.E.	Construction Progress	90%
Contractor	N/A		
Construction Start Date (NTP)	N/A	Contract Budget (Inc. C.O.) Change Order Amount	\$99,100 N/A
<b>Description:</b> The Contractor is installing the fiberglass liner and should be complete by the end of the week.			

<b>Eastport Business Park, Unit II</b>			
<b>QLH Project #</b>	<b>PO156</b>	<b>CITY File #</b>	
QLH Engineers	Mark Hampton, P.E./Gary Wisniewski	Project Duration (Days)	240
QLH Inspector	Ed Ripple	Target End Date Date Substantiallv Comp.	N/A
City Project Manager	Donna Steinebach	Construction Progress	N/A
Contractor	Masci Construction		
Construction Start Date (NTP)	Unknown	Contract Budget (Inc. C.O.) Change Order Amount	\$1,726,850.00 N/A
<b>Description:</b> Project awarded by City Council 10/24/06. Pre-con scheduled for Friday 10/27/06.			

<b>Spruce Creek Rd Drainage Improvements</b>			
<b>QLH Project #</b>	<b>PO153</b>	<b>CITY File #</b>	
QLH Engineers	Andrew Giannini, P.E./Mark Hampton, P.E.	Project Duration (Days)	N/A
QLH Inspector	N/A	Target End Date Date Substantiallv Comp.	N/A
City Project Manager	John Carleton	Construction Progress	N/A
Contractor	N/A		
Construction Start Date (NTP)	Unknown	Contract Budget (Inc. C.O.) Change Order Amount	N/A
<b>Description:</b> The City sent purchase order to QLH on October 10, 2006. QLH attempting to send in SJRWMD permit application and bid documents to City by end of October.			