

MEMORANDUM

TO: Kenneth W. Parker, City Manager
FROM: Susan L. Lovallo, CPRP
Parks & Recreation Director
SUBJECT: Project Updates/Parks and Recreation
DATE: December 17, 2008

CAUSEWAY SHORELINE AND SEAWALL REPAIR QPC 021

Seawalls are half done. Probably 4-6 weeks to complete the walls and then they will move to the park to complete phase 2 of the rock revetment.

CORACI PARKLAND DEVELOPMENT QPC 024

Final walk though is scheduled for 12/18. As of right know we are not accepting the irrigation system nor sod. The infields will be re measured Monday it appears that the dimensions are off. Contractor should receive an official punch list next week.

RUSSELL CANOE LAUNCH DESIGN QPC 028

We are waiting on permits from DEP. Should have something in the next 30 days.

CAUSEWAY RESTROOMS QPC 029

Waiting on a signed contract should have by end of year. January will be spent on permitting and construction should begin in early February.

ALL CHILDRENS PLAYGROUND QPC 030

Presentations were on 12/18 and we selected Austin Outdoors/ Rep Services. We will put on the 1/6 agenda for council approval.

cc: Shirley Kelly, Deputy City Clerk