LPGA Boulevard Extension	Interstate 95		Herbert Street	Eastport Parkway Extension	Eagle Lake Trail	Dunlawton Avenue (SR 421)	Clyde Morris Boulevard	Project
Two-lane extension from current terminus at highway 92 to tomoka Farms Road	Construct one additional eastbound thru-lane on Taylor Rd. from the southbound on-ramp to just west of the northbound off-ramp; construct a right-turn lane from South Williamson Blvd. to the southbound on-ramp; construct one additional left-turn lane onto the northbound on-ramp and install a traffic signal to accommodate the two left-turn lanes onto the northbound on-ramp; extend the left-turn lane for the southbound on-ramp; install lights beneath the underpass; install a concrete traffic separator between the left-turn lane onto S. Williamson Blvd. and the westbound thru-lanes on Taylor Rd.; and install a concrete separator between the southbound off-ramp merge lane and the westbound thru-lanes on Taylor Rd.	Environmental study into the widening of 29.6 miles to six lanes, from the Brevard County line to U.S. 92	Construction of 8'-wide sidewalk on south side of Herbert Street from Carya Circle to Nova Road	Two-lane road extension from current terminus to Commonwealth Blvd.	Extension to North Swallowtail Drive & new signal at Nova Road	Upgrade of all span-wire traffic signals to mast-arm pole signals between Taylor Branch Road and Village Trail	Creation of new southbound left-turn lane; creation of second northbound left-turn lane; installation of new signals and signage at the intersection with Dunlawton Avenue	Description
FDOT	City of Port Orange LFRA with FDOT	FDOT	City	City	Developer/ FDOT	FDOT	City, Volusia County, FDOT	Jurisdiction
PD&E study is underway; design funded in 07/08.	Concurrency & Fair Share Project. Local Funding Reimbursement Agreement (LFRA) approved by City Council 7/26/05; advertisement of bid September 2005; bid award November 2005; Design/Build project to start Jan 07 and finish late Summer 07.	Study to begin in FY 05/06; Design phase scheduled for FY 06/07 and Right of Way phase scheduled for FY 09/10	On hold	Construction began 11/06. Estimated completion 8/07.	Roadway construction completed. Signal pending FDOT approval.	Construction slated for 2007	Concurrency & Fair Share Project. Design Complete. Construction in 2007.	Status

Williamson Boulevard	Village Trail	Taylor Road	Summer Trees Road Extension (formerly Homier Road)	Spruce Creek Road	Kingewood Avenue (C.S. 1)		Planned Community #1	Pioneer Trail	Nova Road	Madeline Avenue		Project
Install new mast-arm traffic signals at intersections with Madeline Avenue and Willow Run Boulevard	Construct eastbound left-turn lane on Village Trail at Nova Road	4-lane construction between Williamson Boulevard to just west of Homier/Summertrees Road	Construction of two-lane roadway to connect South Williamson Boulevard to Taylor Road.	Construct 8'-wide sidewalk on east side of Spruce Creek Rd. from Commonwealth Blvd. to 300' N of Eastport Pkwy. And from Oak St. to Dunlawton Ave.	Construct 500-foot long sidewalk on west side of Ridgewood Ave., from Nova Road to Poinciana Avenue	Installing a pedestal mounted signal in median to help NBTL drivers identify the red indications at the Nova Road intersection	Partial construction of Town West Blvd.; McGinnis Ave. (formerly Road "B"), from Williamson Blvd. west; and Coraci Blvd. (formerly Road "C")	Construct 5'-wide paved shoulders from Airport Road to Enterprise Avenue	Median landscaping	Two-lane extension from Williamson Boulevard to Tomoka Farms Road	Two-lane extension from Sauls Street east to U.S. 1	Description
Volusia County	FDOT / City	Volusia County	City	FDOT LAP with City	FDOT/City	FDOT	Developer / City	FDOT/Volusia County	FDOT JPA with City	Volusia County	Volusia County	Jurisdiction
Cove, Phase I subdivisions	Completed 11/06.	Right-of-way acquisition FY 08/09. Construction slated for FY 10/11.	Concurrency & Fair Share Project. Permitting phase and land negotiations underway.	m <	On hold	Design complete. Pushbutton contract awarded. Work order to be issued fall 06.	Final reinspection held 9/30/05, improvements accepted by City; estimated completion date for McGinnis Ave. (2007); for Coraci Blvd. (2006)	\$1.8 million grant to be awarded to Volusia County in FY 05/06	Design plans being reviewed by FDO1. Bids received 1/07. JPA's to be amended to reapportion funds.	Construction of road will occur with development of adjacent land.	No 1	Status

Yorktowne Boulevard Extension	S. Williamson Boulevard Extension	S. Williamson Boulevard	Project	
4-lane divided roadway extension from Dunlawton Avenue to Taylor Road, with new traffic signal at Taylor Road and upgradec signal at Dunlawton Avenue	Extension from current terminus in Port Orange to Pioneer Trail (and ultimately SR 442 in Edgewater)	4-lane the segment from Spruce Creek to Sabal Creek Boulevard	4-lane the segment from Taylor Rd. to Summer Trees Rd., including 2000 feet north of Taylor Rd. and intersection improvements at Williamson Blvd. and Taylor Rd.	Description
venue to Volusia County Jupgraded Developer	Volusia County Developer	Volusia County	Volusia County	Jurisdiction
Preliminary review of alignment and cross- section underway with Volusia County staff, right-of-way acquisition in progress	County has approved Port Orange alignment; Accepted by City Council; Section between northern point and Pioneer Trail to be constructed via Woodhaven Development	Engineering/design FY 05/06; right-of-way acquisition FY 06/07; construction FY 14/15 & 15/16 in Volusia County Road Program. However, project was awarded 50-50% grant match from FDOT through Transportation Regional Incentive Grant Program (TRIP). City and County working out grant match details.	80% plans complete, construction in FY 06/07; awaiting location, acquisition and design of stormwater retention facilities	Status