

MEMORANDUM

TO: Kenneth W. Parker, City Manager

FROM: Susan L. Lovallo, CPRP
Parks & Recreation Director

SUBJECT: Project Updates/Parks and Recreation

DATE: February 20, 2009

CAUSEWAY SHORELINE AND SEAWALL REPAIR QPC 021

All seawalls and rock revetment is complete should receive final documents and final pay request next week.

CORACI PARKLAND DEVELOPMENT QPC 024

Still waiting on final documents in order to process final change order and pay request. A meeting is set for 2/25 at 9am to try and expedite the close out of phase one. Phase two the concession stand has already been given the development order and Bellomo Herbert is working on the construction plans and bid documents. Phase 2b which is one ball field with lights and a playground will be ranked by the Volusia echo board on 2/25, Should have award notification on the 26th.

RUSSELL CANOE LAUNCH DESIGN QPC 028

Final documents and payment has been made this project is closed.

CAUSEWAY RESTROOMS QPC 029

CCI is in permitting we are meeting with staff on 2/24 to discuss comments received during permitting in order to expedite the process. Work is scheduled to begin first week of March.

ALL CHILDRENS PLAYGROUND QPC 030

Purchase order is being processed for phase one. Work is schedule to begin April 15. Notifications to citizens on park closure will go out in April newsletter. Austin outdoors will provide conceptual sketches of the park to unveil at the March neighborhood meeting to include timeline and park closure information.

cc: Shirley Kelly, Deputy City Clerk