

Project	Description	Jurisdiction	Status
<b>Cross Town Trail</b>	Construct a 1.6 mile long multi-use trail from City Center Dr. to Nova Rd.	City/MPO	Intake meeting held in August. ROW negotiations to be scheduled.
<b>Dunlawton Avenue (SR A1A)</b>	Mill and resurface from Ridgewood Avenue (SR 5) To South Peninsula Drive	FDOT	Bids to be received in FY 09/10
<b>Dunlawton Avenue Turn Lane</b>	Construct EB right turn lane at Village Tr.	City/MPO	Intake meeting held in August.
<b>Herbert Street</b>	Construction of sidewalk on north side of Herbert Street from Carya Cir. to Nova Rd. and an 8'-wide trail on the south side from Golden Gate Cir. to Nova Rd.	City	Project feasibility study by the MPO underway
<b>Interstate 95</b>	Widening of 29.6 miles to six lanes from Brevard County line to U.S. 92	FDOT	90% design plans completed. Right of way to be purchased through FY 13/14.
<b>LPGA Boulevard Extension</b>	Two-lane extension from current terminus at highway 92 to Tomoka Farms Road	FDOT	On hold
<b>Madeline Avenue</b>	Two-lane extension from Sauls Street east to U.S. 1	Volusia County	No funding available for construction phase through FY 15/16.
	Two-lane extension from Williamson Boulevard to Tomoka Farms Road	Volusia County	Construction of road will occur with development of adjacent land.
<b>Nova Road Resurfacing</b>	Resurface from Herbert St. to Beville (SR 400)	FDOT	Bid to be received in FY 10/11
<b>SR 421 (Dunlawton Ave.)</b>	Extend westbound left turn lane on SR 421 at I-95 and construct pedestrian improvements in the interchange area	City	Design in progress
<b>Taylor Road / Devon Street</b>	Installation of traffic signal	City, Volusia County	Design in progress; construction tentatively scheduled for FY 10/11
<b>Town West Blvd. / Williamson Blvd.</b>	Installation of traffic signal	City, Volusia County	Design complete. Construction on hold.

Project	Description	Jurisdiction	Status
<b>S. Williamson Boulevard</b>	4-lane the segment from Spruce Creek Bridge to Cypress Springs Parkway	Volusia County	Construction began 05/08. Expected completion FY 09/10
	4-lane segment from approximately 400' north of Taylor Rd. 2500' north to the US Foods south entrance.	Volusia County / Developer	Complete
<b>S. Williamson Boulevard Extension</b>	Extension from current terminus in Port Orange to Pioneer Trail (and ultimately SR 442 in Edgewater)	Volusia County/ Developer	County has approved Port Orange alignment. Accepted by City Council. Section between northern point and Pioneer Trail to be constructed via Woodhaven Development.
<b>Willow Run Blvd. Turn Lane</b>	Construct EB right turn lane at Clyde Morris Blvd.	City/MPO	Intake meeting held in August.
<b>Yorktowne Boulevard Extension</b>	4-lane divided roadway extension from Dunlawton Avenue to Taylor Road, with new traffic signal at Taylor Road and upgraded signal at Dunlawton Avenue	City / Volusia County / Developer	Ready to be platted as part of the Altamira subdivision
	4-lane divided roadway extension from Willow Run Boulevard to .41 MI South	Volusia County/ Developer	Design finalized / Construction on hold
	4-lane divided roadway from Hidden Lakes north to Nautica Lakes	City / Volusia County	Design in progress