

Project	Description	Jurisdiction	Status
Clyde Morris Boulevard	Creation of new southbound left-turn lane; creation of second northbound left-turn lane; installation of new signals and signage at the intersection with Dunlawton Avenue	City, Volusia County, FDOT	Concurrency & Fair Share Project. Design Complete. ROW acquisition required. Construction scheduled for 2007.
Dunlawton Avenue (SR 421)	Upgrade of all span-wire traffic signals to mast-arm pole signals between Taylor Branch Road and Village Trail	FDOT	Construction scheduled for 2007.
Dunlawton Avenue (SR A1A)	Mill and resurface from Ridgewood Avenue (SR 5) To South Peninsula Drive	FDOT	Bids to be received in FY 07/08.
Eagle Lake Trail	Extension to North Swallowtail Drive & new signal at Nova Road	Developer FDOT	Roadway construction completed. Signal installation to occur after signal warrant study is completed and is accepted by FDOT.
Eastport Parkway Extension	Two-lane roadway extension from current terminus to Commonwealth Blvd.	City	Construction began 11/06. Estimated completion 10/07.
Herbert Street	Construction of sidewalk on south side of Herbert Street from Carya Circle to Nova Road	City	On hold
Interstate 95	Widening of 29.6 miles to six lanes from Brevard County line to U.S. 92	FDOT	Design in progress. Right of way to be purchased through FY 10/11.
LPGA Boulevard Extension	Construct one additional eastbound thru-lane on Taylor Rd. from the southbound on-ramp to just west of the northbound off-ramp; construct a right-turn lane from South Williamson Blvd. to the southbound on-ramp; construct one additional left-turn lane onto the northbound on-ramp and install a traffic signal to accommodate the two left-turn lanes onto the northbound on-ramp; extend the left-turn lane for the southbound on-ramp; install a concrete traffic separator between the left-turn lane onto S. Williamson Blvd. and the westbound thru-lanes on Taylor Rd.; and install a concrete separator between the southbound off-ramp merge lane and the westbound thru-lanes on Taylor Rd.	City of Port Orange LFRA with FDOT	Concurrency & Fair Share Project. Design/Build project began 2/07. Estimated completion 8/07.
LPGA Boulevard Extension	Two-lane extension from current terminus at highway 92 to Tomoka Farms Road	FDOT	PD&E study is underway. Design funded in 07/08.

Project	Description	Jurisdiction	Status
Madeline Avenue	Two-lane extension from Sauls Street east to U.S. 1	Volusia County	No funding available for construction phase through FY 15/16.
Planned Community #1 West Blvd. - Coraci to Tomoka Farms (Coraci Blvd. - Town West to Future Road D)	Two-lane extension from Williamson Boulevard to Tomoka Farms Road	Volusia County	Construction of road will occur with development of adjacent land.
Summer Trees (Homier) Road	Town West Blvd. - Two-lane divided roadway Coraci Blvd. - Two-lane roadway	Developer City	Final inspection held 4/07. Median corrections being made.
Taylor Road	Construction of two-lane roadway to connect South Williamson Boulevard to Taylor Road.	City	<i>Concurrency &amp; Fair Share Project.</i> Construction began 7/07. Estimated completion 4/08.
Williamson Boulevard	4-lane construction between Williamson Boulevard to just west of Homier/Summertrees Road	Volusia County	Right-of-way acquisition FY 08/09. Construction planned for FY 10/11.
S. Williamson Boulevard	Install new mast-arm traffic signals at intersections with Madeline Avenue and Willow Run Boulevard	Volusia County	Signal at Madeline Avenue under construction. Estimated completion 10/07. Signal at Willow Run Boulevard installed.
	4-lane the segment from Taylor Road to Spruce Creek Bridge.	Volusia County	Construction began 6/07.
	4-lane the segment from Spruce Creek Bridge to Cypress Springs Parkway	Volusia County	Volusia County received an \$8 million TRIP grant from FDOT for this project. If Volusia County can fund another \$8 million, construction could start 7/08.

Project	Description	Jurisdiction	Status
S. Williamson Boulevard Extension	Extension from current terminus in Port Orange to Pioneer Trail (and ultimately SR 442 in Edgewater)	Volusia County/ Developer	County has approved Port Orange alignment. Accepted by City Council. Section between northern point and Pioneer Trail to be constructed via Woodhaven Development.
Yorktowne Boulevard Extension	4-lane divided roadway extension from Dunlawton Avenue to Taylor Road, with new traffic signal at Taylor Road and upgraded signal at Dunlawton Avenue  4-lane divided roadway extension from Willow Run Boulevard to .41 MI South	Volusia County/ Developer  Volusia County/ Developer	Preliminary review of alignment and cross-section underway with Volusia County staff. ROW acquisition in progress.  Developer's 90% design plans are being reviewed by Volusia County.