

Project	Description	Jurisdiction	Status
Clyde Morris Boulevard	Creation of new southbound left-turn lane; creation of second northbound left-turn lane; installation of new signals and signage at the intersection with Dunlawton Avenue	City, Volusia County, FDOT	<i>Concurrency & Fair Share Project.</i> Design Complete and ROW acquisition complete. Mast arm construction in progress, scheduled for complete 02/08. Road widening to follow.
Dunlawton Avenue (SR 421)	Upgrade of all span-wire traffic signals to mast-arm pole signals between Taylor Branch Road and Village Trail	FDOT	Construction commenced for 11/07. Scheduled to complete 02/08.
Dunlawton Avenue (SR A1A)	Mill and resurface from Ridgewood Avenue (SR 5) To South Peninsula Drive	FDOT	Bids to be received in FY 07/08.
Herbert Street	Construction of sidewalk on south side of Herbert Street from Carya Circle to Nova Road	City	On hold
Interstate 95	Widening of 29.6 miles to six lanes from Brevard County line to U.S. 92	FDOT	Design in progress. Right of way to be purchase scheduled FY 2013.
LPGA Boulevard Extension	Two-lane extension from current terminus at highway 92 to Tomoka Farms Road	FDOT	PD&E study is underway. Design funded in 07/08.

Project	Description	Jurisdiction	Status
Madeline Avenue	Two-lane extension from Sauls Street east to U.S. 1	Volusia County	No funding available for construction phase through FY 15/16.
	Two-lane extension from Williamson Boulevard to Tomoka Farms Road	Volusia County	Construction of road will occur with development of adjacent land.
Summer Trees Road Extension (formerly Homier Road)	Construction of two-lane roadway to connect South Williamson Boulevard to Taylor Road.	City	<i>Concurrency & Fair Share Project.</i> Construction began 7/07. Estimated completion by 04/08.
Taylor Road	4-lane construction between Williamson Boulevard to just west of Homier/Summertrees Road	Volusia County	Construction planned for March 2008.
Williamson Boulevard	Install new mast-arm traffic signals at intersections with Madeline Avenue and Willow Run Boulevard	Volusia County	Completed 11/07.

Project	Description	Jurisdiction	Status
<p>S. Williamson Boulevard</p>	<p>4-lane the segment from Taylor Road to Spruce Creek Bridge.</p>	<p>Volusia County</p>	<p>Bids received 5/07. Preconstruction meeting held 06/04/07. Construction began 7/07.</p>
	<p>4-lane the segment from Spruce Creek Bridge to Cypress Springs Parkway</p>	<p>Volusia County</p>	<p>Bids scheduled 02/08</p>
<p>S. Williamson Boulevard Extension</p>	<p>Extension from current terminus in Port Orange to Pioneer Trail (and ultimately SR 442 in Edgewater)</p>	<p>Volusia County/ Developer</p>	<p>County has approved Port Orange alignment. Accepted by City Council. Section between northern point and Pioneer Trail to be constructed via Woodhaven Development.</p>
<p>Yorktowne Boulevard Extension</p>	<p>4-lane divided roadway extension from Dunlawton Avenue to Taylor Road, with new traffic signal at Taylor Road and upgraded signal at Dunlawton Avenue</p>	<p>Volusia County/ Developer</p>	<p>Preliminary review of alignment and cross-section underway with Volusia County staff. ROW acquisition in progress.</p>
	<p>4-lane divided roadway extension from Willow Run Boulevard to .41 MI South</p>	<p>Volusia County/ Developer</p>	<p>Developer's 90% design plans are being reviewed by Volusia County.</p>