


MEMORANDUM

TO: Kenneth W. Parker, City Manager

FROM: Susan L. Lovallo, CPRP
Parks & Recreation Director 

SUBJECT: Project Updates/Parks and Recreation

DATE: August 22, 2008

CAUSEWAY SHORELINE AND SEAWALL REPAIR QPC 021

Issued notice to proceed on September 1, 2008. Once project begins it will take about 60 days.

CORACI PARKLAND DEVELOPMENT QPC 024

Recent rains have really put us behind. We were receiving good amounts of dirt but fear that we will not be able to get any dirt until the end of next week. The light poles and lights are in. There is a lot of water on the site.

YMCA ROOF AND WALLS QPC 027

They are progressing nicely. They have begun painting the exterior of the building and should start the inside of the gym next week

RUSSELL CANOE LAUNCH DESIGN QPC 028

Contract has been signed by DMC and work has begun.

CAUSEWAY RESTROOMS QPC 029

Received a design cost and we are getting a purchase order done for the design, once design is done we will go out to bid.

ALL CHILDRENS PLAYGROUND QPC 030

Going out for design build the week of September 8th.

cc: Shirley Kelly, Deputy City Clerk