


MEMORANDUM

TO: Kenneth W. Parker, City Manager  
FROM: Susan L. Lovallo, CPRP  
Parks & Recreation Director   
SUBJECT: Project Updates/Parks and Recreation  
DATE: March 20, 2009

---

**CAUSEWAY SHORELINE AND SEAWALL REPAIR QPC 021**

All seawalls and rock revetment is complete should receive final documents and final pay request next week.

**CORACI PARKLAND DEVELOPMENT QPC 024**

Still waiting on final documents in order to process final change order and pay request. Change order for subs requests go to council 3/24. The amendment to the Bellomo Herbert contract goes to council 3/24 for the design, and bid packages to be developed.

**CAUSEWAY RESTROOMS QPC 029**

Permits have been issue just waiting for Bond to be recorded with State and a notice to proceed should be issued by March 27. Work should begin by 3/30.

**ALL CHILDRENS PLAYGROUND QPC 030**

Park will close April 15 and contractor will remove pieces to be used in new playground. Parks Crew will demolish the exiting playground beginning 4/20 and this should take 2 weeks. Dirt for the project will come from town west fire station.

**SPRUCE CREEK DOG PARK QPC 032**

Have received 3 quotes for the land clearing. Purchase order will be processed next week.

✓cc: Shirley Kelly, Deputy City Clerk