


MEMORANDUM

TO: Kenneth W. Parker, City Manager
FROM: Susan L. Lovallo, CPRP
Parks & Recreation Director 
SUBJECT: Project Updates/Parks and Recreation
DATE: June 19, 2009

CAUSEWAY RESTROOMS QPC 029

Restrooms are 90% complete just waiting on walkways to be poured and ceilings to be painted.

ALL CHILDRENS PLAYGROUND QPC 030

Rocks, benches and ship have been formed and gunnite work has begun. All equipment has been ordered. Projected completion date is August 1.

SPRUCE CREEK DOG PARK QPC 032

Site plan is being developed and budget is being calculated with schedule of project in house. The site will need to be surveyed and a fence permit will be applied for in the next few weeks.

BUSCHMAN PHASE III QPC033

Due to deadline restrictions the paving project will need to be deferred to next years CDBG funds. This years money will used for the fitness trail equipment and shade covering inside the park. Bids will be secured over the next few weeks.

CORACI RESTROOMS QPC024

Council approved the amendment to the Bellomo- Herbert contract for preparation of Bid documents. The purchase order has been generated should have bid documents prepared by mid July and bids out by end of July.

✓cc: Shirley Kelly, Deputy City Clerk