


## MEMORANDUM

TO: Kenneth W. Parker, City Manager  
FROM: Susan L. Lovallo, CPRP  
Parks & Recreation Director   
SUBJECT: Project Updates/Parks and Recreation  
DATE: March 19, 2010

---

### ADULT CENTER RENOVATIONS AIO 009

Have a meeting to begin value engineering project on 3/22 with Hall. CDBG transfer will go before council first meeting in May the 30 day notice is out. We will also see if we can phase the project to begin part of it now and complete it after the CDBG transfer.

### ALLEN GREEN CENTER ROOF AIO 007

Request for qualifications are out and due back 4/9. The committee will review the qualifications and short list the week of 4/12.

### VETERANS PARK AIO 011

Notice to proceed was issued 3/18. Set in has begun.

### CORACI RESTROOMS QPC024

Walkthrough was completed on 3/15 and punch list was established. They are pouring the concrete plaza 3/19. All painting will be completed by 3/21, all doors are in with locks, waiting on roll down windows and bathroom partition doors. Landscaping is ordered everything should be completed by 3/25.

### CORACI PHASE II QPC034

Musco has all the poles in but one. They hit a void in the ground and Universal was called to drill in 2 spots there preliminary report shows a silt line through the property. We are waiting on plans to rectify the situation so the one pole can be installed. Pre con is set for the construction of the 3<sup>rd</sup> field on 3/23. Electrical school will begin pulling wires for the poles 2<sup>nd</sup> week of April. Change order for 4<sup>th</sup> field will go before council April 20<sup>th</sup>.

cc: Shirley Kelly, Deputy City Clerk